Scanned by CamScanner

ments were taken by me on 19/5/2016 and recorded on pages 524667 to

Estimated cost : 30.00 lakhs | M Manjunath | Work order No : 107/2014-15

No: EE/RRND/WO.NO/107/2015-16 Dated: 16.01.2016

M. A. R. 57 (Rule 116)

Measurement Book

No. B

524667

Serial No. .....

Name of Work ..... From..... To.....

Name of Contractor of nature of Agency .....M. manjunath.....

Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Name of work: Construction of gym building and library building at Jalahalli in ward no-16						
	Est cost: 30.00 Lakh						
	Ref 1: Work code : 016-15-000054						
	2. No: RRND/EE/Ten/08/2015-16, Dated: 06.10.2015						
	3. EE/RRND/AE/171/2015-16 Dated: 29.10.2015						
	4. EE/RRN2/TS/124/2015-16 Dated: 30.10.2015						
	5. BBMP/2015-16/BD/Work_Indent 17928						

Executive Engineer
Rajarajeshwara Division
BBMP

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents
		Number	Length	Breadth	Depth	Qty
1	2	3	4	5	6	7
1.	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or trenches 1.5m ---- ---- complete as per specifications.					
	measurments are in excel sheets					132.83 cum
					@ Rs.	190.00
						= 25235
2.	providing and laying in position plain cement concrete M20 M10 with OPC cement @ 220 kgs with 40mm and down size graded metal coarse aggregate materials complete as per specifications					

Scanned by CamScanner

Assistant Engineer

M. A. R. 57 (Rule 116)
Measurement Book

No. B

Serial No. .....

Name of Work .....

Name of Contractor of nature of Agency ..... From..... To.....

Date of commencement of work .....

524668

Date	Full description, etc, of work	Dimensions				Contents Qty	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	measurements are in excel sheets				@ Rs.	26.46 cum 5800.00 ⇒	153492.53
3.	providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:6 stone hammered dressed in courses not less than 20cm high complete as per specifications.						
	measurements are in excel sheets					34.14 cum	
	Qty limited to					31.88 cum	
					@ Rs.	44640.00 ⇒	142312.32

Dated sig...
paid by me cheque No

Scanned by CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents
		Number	Length	Breadth	Depth	Qty
1	2	3	4	5	6	7
4.	Providing and laying in Position reinforced cement concrete of design mix m20 with OPC cement @ 320 kgs with 20mm and down size graded granite metal coarse aggregate plain window sills fillets etc complete as per specifications.					
	measurements are in excel sheets				=	65.67 Cum
					@ rs.	6691.00
						⇒
5	Providing and [illegible] centring, shuttering, struting, propping etc and removal of formwork for foundations, footings, base of columns complete as per specifications.					

Reciept Stamp

Scanned by CamScanner

satisfactorily executed.
...ually brought to site of work and the contractor has
...of any imperishable nature and are all required by the contractor
which rates finished work have been agreed upon. A formal agreement signed
...divisional office.

Reference to last Measurement 8

08.61

M. A. R. 57 (Rule 116)
Measurement Book

No. B

524669

Serial No. .....
Name of Work .....
Name of Contractor of nature of Agency ..... From..... To.....
Date of commencement of work .....

Date 1	Full description, etc, of work 2	Dimensions				Contents Qty	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	measurements are in excel sheets				@ Rs.	87.42 sqm 255.00 →	22291.34
6.	Providing and removing centring, shuttering, strutting, propping etc for columns, pillars, piers, abutments, post and struts square, in plan including cost of material complete measurements are in excel sheets				@ Rs.	60.06 sqm. 393.00 →	23603.82

worker Superintendent Engineer

Scanned by CamScanner